

Le Riou de l'Argentière

Pourcentage des travaux réalisés en fin de mois 2023/2024/2025/2026

A	14	déc-23	janv-24	févr-24	mars-24	avr-24	mai-24	juin-24	juil-24	août-24	sept-24
	colonne A 1		90%	100%							
	colonne A 3				30%	80%	97%	100%			
	colonne A 4	70%	90%	100%							
	colonne A 5		70%	99%	99%	100%					
	colonne A 6			90%	100%						
	colonne A 7			10%	80%	95%	100%				
	colonne A 8				10%	70%	93%	100%			
	colonne A 9					60%	100%				
	colonne A 10			10%	90%	90%	98%	98%	100%		
	colonne A 11					60%	100%				
	colonne A 12							100%			
	colonne A 13						97%	100%			
	colonne A 14		40%	98%	98%	98%	98%	100%			
	colonne A 15					20%	20%	70%	70%	70%	100%
	Avancement :	5%	21%	36%	51%	70%	86%	97,71%	97,86%	97,86%	100%

E	8	sept-24	oct-24	nov-24	déc-24
	colonne E 2			10%	100%
	colonne E 3		90%	95%	100%
	colonne E 4			100%	
	colonne E 7			100%	
	colonne E 9	100%			
	colonne E 10	100%			
	colonne E 12			10%	100%
	colonne E 13		100%		
	Avancement :	25%	48,75%	76,88%	100%

D	5	janv-25	févr-25
	colonne D 1	5%	100%
	colonne D 2	100%	
	colonne D 3	100%	
	colonne D 4	80%	100%
	colonne D 5	5%	100%
	Avancement :	58%	100%

C	10	mars-25	avr-25	mai-25	juin-25	juil-25	août-25	sept-25
	colonne C 1							100%
	colonne C 2							100%
	colonne C 3							50%
	colonne C 4		13%	13%	100%			
	colonne C 5		13%	90%	100%			
	colonne C 6	20%	100%	100%				
	colonne C 7		50%	100%				
	colonne C 8	80%	80%	80%	100%			
	colonne C 9		100%					
	colonne C 10				70%	100%		
	Avancement :	10%	36%	48%	67%	70%	70%	95%

B	13	oct-25	nov-25	déc-25	janv-26	févr-26	mars-26	avr-26	mai-26		
	colonne B 1					30%					
	colonne B 2				100%						
	colonne B 3					95%					
	colonne B 4					95%					
	colonne B 5				45%	100%					
	colonne B 6	15%	100%								
	colonne B 7	10%	20%	100%							
	colonne B 8	15%	100%								
	colonne B 9		10%	100%							
	colonne B 10										
	colonne B 11				100%						
	colonne B 12										
	colonne B 13										
	Avancement :	3%	18%	31%	0%	0%	0%	0%	0%		